

# CAYUGA ISD

## BASEBALL, SOFTBALL AND FIELD IMPROVEMENTS

### CONSTRUCTION UPDATE

- BATTING CAGE AND DUGOUT STEEL ERECTION AND ROOF PANEL INSTALLATIONS ARE COMPLETE.
- BASEBALL/SOFTBALL PRESS BOX & GRANDSTAND INSTALLATIONS ARE COMPLETE.
- BASEBALL/SOFTBALL DRAINAGE WORK IS COMPLETE.
- BASEBALL SAND ROOTZONE INSTALLATION IS COMPLETE.
- DUGOUT BURNISHED BLOCK INSTALLATION IS IN PROGRESS.
- BASEBALL/SOFTBALL FENCE PANEL INSTALLATIONS ARE IN PROGRESS.
- BASEBALL IRRIGATION INSTALLATION IS IN PROGRESS.
- SOFTBALL TURF INSTALLATION IS IN PROGRESS.



### COST SUMMARY

Construction Contingency Balance:	\$241,464
Owner Contingency Balance:	\$71,250
Total Budget:	\$5,858,693
Total Completed & Stored To Date:	\$2,146,716
Percentage Complete:	37%



DIFFERENT FROM THE GROUND UP



**GALLAGHER**  
A CUMMING GROUP COMPANY